

Material Submittal / تقديم المواد


Date / التاريخ: 15 February 2020

رقم المشروع وعنوانه: حدائق الملك عبد الله العالمية - المرحلة الثالثة

Material Submittal No. / رقم الطلب: KAIG3-MAT-GN-E-0001-01

Project No. & Title: KING ABDULLAH INTERNATIONAL GARDENS - PHASE # 3

Engineer/المهندس: dar S19093		Employer/صاحب العمل: وزارة الشؤون البلدية و القروية أمانة منطقة الرياض		Contractor/المقاول: مجموعة زيد الحسن وأخوانه ZAID ALHUSSAIN & BROTHERS GROUP	
Trades:		<input type="checkbox"/> Architectural <input type="checkbox"/> Structural <input checked="" type="checkbox"/> Electrical <input type="checkbox"/> Mechanical <input type="checkbox"/> Civil <input type="checkbox"/> Landscape <input type="checkbox"/> Steel Structural <input type="checkbox"/> Low Current <input type="checkbox"/> Plumbing <input type="checkbox"/> Surveying <input type="checkbox"/> Gen. Works			
1. Material description (one item only on this form) / وصف المواد: EMT pipes,RIGID Conduits & fittings ,EMT Flexible conduit & Fittings					
EMT pipes,RIGID Conduits & fittings ,EMT Flexible conduit & Fittings					
مواسير الحديد الخفيفة والثقيلة والمرنة وأكسسوارتها					
Area of application: All Buildings		كل مبنى		قطاع ١٦	
Drawing ref.:		B.O.Q. Item. no.: DIV 16			
Specification Ref.: 16120		Standards: BS 6121			
Attach all relevant technical literature marked to identify relevant description, current Test Certificates, samples as appropriate.					
2. Manufacturer / supplier / المورد / المصنع					
Company Name: ITCC		ص.ب ٥١٥ الرياض ١١٤٢١ ت. ٠١٤٧٧٧٧٦٣٦			
Address: P.O Box 515 Riyadh 11421 Tel-0147777636					
Local agent: Specialize Symbol company LTD		شركة رمز المختص			
3. Delivery / التوصيل: RIYADH					
Country of origin: Kingdom of Saudi Arabia		المملكة العربية السعودية			
Availability:		<input checked="" type="radio"/> Locally Manufactured <input type="radio"/> Overseas			
Delivery: Ex-works/ total duration		365 Days			
Estimated time of arrival on site		25-Dec-20			
Program: Date material required on site:		15-Mar-20			
Latest date for order:		15-Mar-20			
We certify that the above submitted items have been reviewed in detail and are correct and in strict conformity with the contract drawings and specifications except as otherwise stated; also that the material sources indicated above have been reviewed in detail and that they will supply the submitted items in conformity with the above and deliver same timely.					
Submitted by / مقدم الطلب: Muhammad Khair Sierawan		Signature / التوقيع:			
QA / QC ضبط الجودة: Ricardo L. Estrada Jr.		Signature / التوقيع:			
4. Engineer's representative comments / ملاحظات ممثل المهندس:					
<p>لطاقن من ان كل ما تم تقديمه يتوافق مع المواصفات المطلوبة</p>		<input type="checkbox"/> A - Approved معتمد <input checked="" type="checkbox"/> B - Approved as noted معتمد مع ملاحظات <input type="checkbox"/> C - Revise and re-submit غير معتمد / تعديل و إعادة تقديم <input type="checkbox"/> D - Rejected مرفوض <input type="checkbox"/> Others أخرى			
Consultant Engineer / مهندس الاستشاري		Consultant Project Manager / مدير المشروع		Employer Representative / ممثل الجهة المالكة	
Signature / التوقيع: <i>AMH</i>		Signature / التوقيع:		Signature / التوقيع:	
Date / التاريخ: 03/03/2020		Date / التاريخ: 4/3/2020		Date / التاريخ:	
Approval shall not relieve the contractor of its obligations and liabilities under the contract or constitute authorization of any change to contract Documents, shall not imply any recognition whatsoever to additional time or cost to the contract.					

	KING ZHEG	
	CIRCULATION	
	ACT	INE
PD		
PM		✓
TECH		
CONS		✓
QA/QC		✓
COMMERCIAL		
PROCUR.		✓
SAFTE		
MEP	✓	
ADMIN		
IT		
PLANNING		
ACCOUNTS		
PURCHASING		
LANDSCAPE		
COORDINATOR		✓
SURVEYOR		
GIS		
DOCUM. CONT.		
LOGISTIC		
STL	✓	

A.B

7/3/20

8 FEB 2020

KING ABDULLAH INTERNATIONAL GARDENS - PHASE # 3 – PROJECT

مشروع حدائق الملك عبدالله العالمية – المرحله الثالثه

SUBMITTAL REPLY FORM / نموذج الرد على التقديم

DOCUMENT TYPE/نوع التقديم	DOCUMENT NO/Rev. / رقم التقديم	DATED/التاريخ
Material Submittal	KAIG3-MAT-GN-E-0001-01	FEB 18 2020
COMMENTS OF DAR:		Comments Date: MAR 03 2020

Reference is made to the above document, related to the EMT Conduits & RIGID Conduits & Fittings (ITCC) by the local Supplier (Specialized Symbol Company) is subject to the following comments:

- As per Contract conditions (General Commitments/Item 02/12) and the Client's instructions; SASO certificates and relevant laboratory tests is mandatory (Unless item is not covered by SASO). Accordingly, SASO certificate should be provided when supplying the materials (Contractor's responsibility)
- Materials related to SEC scope shall be approved by them prior to the material supply.
- The fittings and accessories for EMT shall be of compression type.
- Final selection of materials shall follow the approved shop drawings, project specifications and subject to the site conditions.
- For the flexible steel conduits; only liquid tight type will be used (Reference to the relevant project specifications # 16140 - Item 2.04) unless otherwise specified on the design drawings or required by a site condition (Subject to the Engineer's prior approval), complete with all the matching fittings. Nylon jacketed fittings shall be used where installed in extremely corrosive surroundings.
- All pipes and fittings should be imposed with the relevant full data (UL Listed as proposed).

- وفق متطلبات العقد و توجيهات المالك، يجب تقديم شهادات المختبر و الإعتماد والتوافق مع الهيئة السعودية للمواصفات والمقاييس والجودة لتشمل كل البنود المقدمة (إلا في حال عدم وجود مواصفة خاصة بالبنود ضمن مواصفات الهيئة السعودية للمواصفات و المقاييس). و عليه يطلب تقديم شهادة التوافق مع الهيئة السعودية للمواصفات و المقاييس عند توريد المواد (مسؤولية المقاول)
- المواد ذات الصلة بنطاق الشركة السعودية للكهرباء تخضع للموافقة من قبلهم قبل التوريد
- جميع التجهيزات والملحقات لـ EMT من النوع المضغوط (compression type).
- الاختيار النهائي وفق مخططات التنفيذ المعتمدة و حسب ظروف الموقع.
- فيما يخص المواسير المعدنية المرنة، سيتم استخدام النوع المقاوم للسوائل فقط (طبقاً لمواصفات المشروع ذات الصلة # 16140 - البند 2.04) ما لم ينص على خلاف ذلك في رسومات التصميم أو حسب متطلبات الموقع (و بموافقة المهندس المسبقة) كاملة بجميع الملحقات اللازمة. و يتم استخدام الملحقات المغلفة بالنايلون عند التركيب في الأماكن المعرضة للتآكل الكيميائي الحاد.
- جميع المواسير والأكسسورات يجب أن يكون موضحاً عليها جميع البيانات المطلوبة (UL Listed as proposed).

FINAL ACTION: -

Approved	Approved with comments	Revise & Resubmit	Disapproved
Cancelled	For Acknowledge		

SIGNATURES: -

ARCHITECT	CIVIL / STRUCTURAL	MECHANICAL	ELECTRICAL	LANDSCAPE	QA/QC	Not Listed
			DAH			

SAMPLE BOARD PICTURES





→ " All samples 'UL' Listed "
→ ref. to Comment # (5)



Checklist for Material Approval Submittal

Proj: KING ADULLAH INTERNATIONAL GARDEN - Phase 3			Date: 2/13/2020	
Contractor: ZAID AL HUSSAIN & BROTHER GROUP			Sub-contractor: Saudi Technical Co LTD	
Section of Work: Div- 16		Location: All		Ref No. : KAIG3-MAT-GN-E-0001-01
OWNER: RIYADH MUNICIPALITY			ENGINEER: DAR ALHANDASAH	
SI No.	ITEMS	APPROVED		REMARKS
		YES	NO	
1.0	Material Data / catalog of materials Sheet with highlighted materials supplied to the project	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2.0	Area of Application	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.0	Comparison Sheet	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4.0	Warranty / guarentee Certification	<input type="checkbox"/>	<input checked="" type="checkbox"/>	will be provided with material supply
5.0	Sample Board for Materials	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6.0	Design Drawing refereneses	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
7.0	SASO Certificate	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Not available see attached letter
8.0	Cetrification of country origin	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Refer to attached letter for SASO local
9.0	Certificate of product design	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
10.0	Supplier approval copy	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
11.0	Manufacturer Instruction	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
12.0	Project Specification for needed materials	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Prepared By:	Verified By: ZHBG	Approved By: DAR
		
Signature & Date:	Signature & Date:	Signature & Date: